



# Project Update

July 2021

## Overall Construction Schedule



## Progress during June 2021

- Removed concrete floor in lower level
- Started laying CMU and framing stud walls
- Started MEP rough-ins in renovation
- Started foundations for new front canopy

## Scheduled for July 2021

- Continue laying new block walls on Lower Level
- Start painting walls on Upper Level
- Start ceiling grid installation on Upper Level
- Start installing finish materials on Upper Level



New Plumbing Trenching



Second Floor Connection Openings



Skylight Additional Natural Lighting



New Exterior Wall Insulation on Second Floor of Existing School