



# Project Update

June 2021

## Overall Construction Schedule



## Progress during May 2021

- Installed windows in Cafeteria
- Installed HVAC unit for Cafeteria
- Started site earthwork
- Started renovation of existing school

## Scheduled for June 2021

- Remove concrete floor in lower level
- Start laying CMU and framing stud walls
- Start MEP rough-ins in renovation
- Start foundations for new front canopy



First Floor Demo Work



Second Floor Demo Work



Cafeteria New Windows



Exterior Site Work