



Project Update

April 2021

Overall Construction Schedule



Progress during March 2021

- Started installation of Main Street Skylight
- Started installation of North Entry Canopy
- Started renovation of existing Cafeteria/Gym
- Continued finishes in bathrooms off Main Street

Scheduled for April 2021

- Continue installation of skylight
- Start laying block walls in Cafeteria
- Start mechanical rough-in in the Cafeteria
- Setting structural steel in Cafeteria Mechanical Room



Existing Cafeteria/Gym renovations



North Entry Canopy



Railing installation



Mechanical space