



# Project Update

August 2021

## Overall Construction Schedule



## Progress during July 2021

- Continued laying new block walls on Lower Level
- Started painting walls on Upper Level
- Started ceiling grid installation on Upper Level
- Started installing finish materials on Upper Level

## Scheduled for August 2021

- Continue installing finish materials
- Continue exterior sidewalks and site grading
- Pave South Parking Lot
- Start Final Inspections on Classrooms



New sidewalks going in



Second Floor classroom finishing touches



Site parking lot upgrades



Main Office renovation