



Project Update

August 2020

Overall Construction Schedule



Progress during July 2020

- Finished forming foundation walls at addition
- Continued laying masonry block along existing school
- Roughed in underground mechanicals in Main Street
- Continued backfilling foundations

Scheduled for August 2020

- Start erection of precast wall panels
- Start erection of structural steel at the Loft
- Start setting roof joist and decking
- Install precast floor plank at north entry way



Gym Foundation Work



Inside Gym



West Entry Foundation



New Restroom Underground Plumbing