



Project Update

February 2021

Overall Construction Schedule



Progress during January 2021

- Installed gym equipment
- Continued painting walls and ceiling
- Continued installing mechanical/electrical finishes
- Installed windows at west entry

Scheduled for February 2021

- Install and finish gym floor
- Continue installing mechanical/Electrical finishes
- Continue installing wall and floor finishes
- Install interior aluminum doors and frames



Gym flooring installation



Mechanical installation



Window installation



Ceiling and wall finishes