



Project Update

January 2021

Overall Construction Schedule



Progress during December 2020

- Continued drywall installation and finishing
- Started painting walls and ceilings
- Started installing ceiling tile grid work
- Started installing cabinets and countertops

Scheduled for January 2021

- Start installing gym equipment
- Continue painting walls and ceilings
- Start installing wall tile
- Continue installing mechanical/electrical finishes



Gymnasium painting



Mechanical rough in



Library ceiling tile installation



Library circulation desk