



# Project Update

July 2020

## Overall Construction Schedule



## Progress during June 2020

- Poured foundation walls for new north entryway
- Started masonry block along the existing school walls
- Completed excavation for foundations along north side of gym
- Poured concrete floors in new boiler and mechanical rooms

## Projected during July 2020

- Complete foundation walls along north side of gym
- Complete masonry block along the existing school walls
- Start utility work for storm inlets and water main
- Complete backfill along foundation walls on north side of gym



Building pad prep



Foundation work



Gym foundation work



Interior plumbing for new restrooms