



Project Update

March 2021

Overall Construction Schedule



Progress during February 2021

- Installed and finished gym floor
- Continued installing mechanical/electrical finishes
- Continued installing wall and floor finishes
- Installed interior aluminum doors and frames

Scheduled for March 2021

- Start installation of Main Street Skylight
- Start installation of North Entry Canopy
- Start renovation of existing Cafeteria/Gym
- Continue finishes in bathrooms off Main Street



Gym finishes



Restroom tile work



Loft view



Library finishes continue