



Project Update

May 2021

Overall Construction Schedule



Progress during April 2021

- Installed skylight in Mainstreet
- Started laying block walls in Cafeteria
- Started mechanical rough-in in the Cafeteria
- Set structural steel in Cafeteria Mechanical Room

Scheduled for May 2021

- Install windows in Cafeteria
- Install HVAC unit for Cafeteria
- Start site earthwork
- Start renovation of existing school



North Entry Stairs and Railings



Library Circulation Desk



Skylight installation



Cafeteria New Windows